



Update on Measure E: *Fall Quarter 2005*

This year has been an extremely busy period for us with many changes to the campus. As you have probably seen, the **Student Community Services Building** and **The Kirsch Center for Environmental Studies** are now open, which completes the first four major construction projects on campus. Renovation work was also completed on the P E Quad, athletics fields, and tennis courts. This quarter we will be continuing renovations to the S Quad and commence work on the Administration Building – adding four large multi-media classrooms, the Planetarium – to accommodate the new star projector, and the Californian History Center. Design is underway for the new **Center for the Arts**. This 20,000 sq. ft. facility will be the new home for the Euphrat Art Museum and a 400-seat classroom/performance hall.

PROJECTS COMPLETED THROUGH AUGUST 2005

- √ **A Quad (Phase I) A5 & A7 Renovation:** Completed fall quarter 2002. This was a \$1.2 million project.
- √ **A Quad (Phase II) all except A5, A7, A8 & A9:** The was a \$2.5 million project.
- √ **Athletics Fields & Tennis Courts:** These areas were completed during summer 2005. The budget was \$3 million.



Soccer Field with Tennis Courts in Background



Soccer Field

- √ **Boilers:** Completed in June 2002.
- √ **Child Development Center (Landscaping):** Phase I & II. Phase I was completed in September 2003 and phase II was completed in January 2005.
- √ **Child Development Center (New Addition):** Completed in the summer of 2002. It was a 11,500 sq.ft. \$5 million project.
- √ **Child Development Center (Renovation of Old Building – Wing A):** This was the first phase of the two-phase renovation of the old Child Development Center building. Renovations were completed in winter 2003.
- √ **Child Development Center (Renovation of Old Building – Wing B):** This was phase II of the renovation of the old Child Development Center building. Renovations were completed in July 2003.
- √ **Child Development Center – New playground** funded by the Packerd Foundation.
- √ **E2:** Completed fall quarter 2002 at a cost of \$820,000.
- √ **Faculty Office Renovation Project:** Completed in the spring of 2002. It was a \$1.5 million project.
- √ **Kirsch Center for Environmental Studies:** The Kirsch Center was on-line in fall quarter 2005. This was an \$11 million project.



Kirsch South Facing Frontage



Kirsch Patio Area



Kirsch Lab



Kirsch Classroom

- √ **L Quad - L1, L2, L3, L4, L5, L6, L8 and MCC Renovation:** These were all complete by July 2003 at a cost of \$4.3 million.
- √ **Lot A & B Landscape:** The landscape in this area was planted over the winter 2004 at a cost of \$270,000.
- √ **OTI Relocation:** The OTI staff moved to their new site in summer 2002.
- √ **Parking Lot A & B Reconfiguration and Stelling Campus Entry:** This project was carried out in the summer of 2003 and completed in time for fall quarter 2003. It was a \$2.3 million project.
- √ **Parking Structure:** The lower section of the parking structure opened in fall quarter 2004, with the whole structure opened winter quarter 2005. Construction commenced in December 2003 and was completed at a cost of \$12.8 million.
- √ **PE Quad Renovations:** Work was completed in this area during summer 2005. The total budget was \$9 million.



Renovated Gym



New Wellness Center



Renovated Faculty Office



Renovated Gym

- √ **Pool Renovation:** Work was completed in March 2003. This was a \$1.6 million project.
- √ **S1 – S8 Cross Connect:** This project was completed in spring 2005.
- √ **Science Center:** The Science Center was on-line for fall quarter 2004. This was a \$21 million project, which took 23 months of construction to complete.

- √ **Student and Community Services Center:** The Student and Community Services Center was on-line in summer 2005. This was a \$15 million project.
- √ **Tree Relocation:** Two oak trees relocated in September 2002.



SCS Exterior



A&R area

PROJECTS UNDER CONSTRUCTION

Administration Building: The building is nearly empty with Admissions & Records, Cashiering, Counseling, and Testing departments relocated in the new Student Community Services building. The Academic Services, Budget and Personnel, and Marketing departments have moved to temporary space in the Mod Quad. The Financial Aid satellite office moved to the upper level of the Campus Center next to the Cafeteria. In late October the Mailroom will move to the lower level of the old Bookstore building, the President and Vice Presidents will move to OTI-3, and College Services and the Evening Coordinator will move to Forum 6. The bid process is under way with renovations due to commence in late Fall. The renovation includes the addition of four new multimedia classrooms that should be complete by fall quarter. This is a \$3.6 million project.

Californian History Center: We are currently in the bid and award stage of this project. The renovation is scheduled for October 2005 through February 2006 and includes the repair of the balustrades surrounding the CHC and at the west and east ends of the sunken garden.

Restrooms: Renovation work will run from October 2005 through April 2006 at a cost of \$580,000.

S Quad: This is an extensive \$10 million, multi-phase, renovation project. Work is complete on S4 & S8. Renovations to S1 and S3 are underway. The Physical Science, Math & Engineering Division office is temporarily located in Seminar 10 while renovations to S3 are carried out.



Exterior S3



Interior S3



Piping for Renovations



New Windows & Doors

PROJECTS IN DESIGN

A Quad –(A9): The Bid and Award phase is scheduled for fall 2005 with renovations scheduled for spring through summer 2006.

Campus Center: The project budget is \$5.9 million and primarily funded by the student body through the Campus Center Use Fee. We are currently in the design phase working closely with the student government and campus center advisory board. Work is scheduled for spring 2007 and will take approximately twelve months. Plans include an expanded dining service area as well as mechanical upgrades.

Campus Entries: Procurement will be complete by the end of the year with construction starting on the Stevens Creek entrance early 2006. Work should be complete by summer 2006. The goal of the project is to improve ingress to the campus as well as to improve on-campus circulation. The Environmental Impact Report (EIR) is complete to the draft stage and addresses the impact of removing the west cottage. This is a \$2.1 million project.

E1: The design phase should begin in Winter 2006. The E1 renovation project is budgeted at \$2 million.

Forum: We are currently in the design phase with renovations scheduled for late 2006. This project will not be started until the Administration building is back online. This is a \$1.9 million project.

Learning Center: The Learning Center is a \$450,000 project. The design phase is complete and we are in the bid and award phase. Renovations should commence in early 2006 and will take approximately 4 months.

Performance Hall: The programming phase was re-started this summer. The completion of the design/development phase is due to be finalized by Spring 2006. Construction is currently scheduled for February 2007 through March 2008. Proposition 55 which passed in 2004 will augment the Measure E dollars allocated for this project. There will also be external fund raising efforts to assist with the funding of this project.

Planetarium: This project is undergoing DSA review and approval. Procurement is scheduled for winter quarter 2006 with renovations anticipated to take place spring through fall quarter 2006. This is a \$1.2 million project.

FUTURE PROJECTS

- ❑ Campus Site Lighting - \$1,162,000
- ❑ Landscaping - \$1,300,000
- ❑ Signage - \$700,000
- ❑ Pathway Repairs and Bicycle Path - \$660,000

The campus has undergone many changes and with the opening of the Student Community Services and Kirsch Center for Environmental Studies, many divisions and departments have relocated across campus. We realize that fall quarter 2005 will bring additional challenges to both staff and students while everyone becomes accustomed to the changes. We truly appreciate the cooperation we have seen from everyone and appreciate your continued patience as we continue our Measure E efforts.

Budget figures and timelines are approximations and are subject to change. Please refer to the campus map www.deanza.edu/map for locations of the projects.